

Integrated District Delivery Casebook

=====

Scope and status

The Integrated District Delivery Pilot combines selected rural roads, rooftop solar support, and digital benefit payments in the Sundar and Narmada districts. It is a planning and monitoring casebook, not a national programme report. The figures below are provisional administrative figures for financial year 2024-25 unless a different period is stated.

Funding and accounting

The approved pilot envelope was Rs 48 crore. Rs 31 crore had been released by 31 March 2025 and reported expenditure was Rs 27.4 crore. Approval, release and expenditure are different measures and should not be treated as interchangeable. The expenditure figure includes district coordination and payment-system costs, not only household transfers.

Household registration and verification

The district offices registered 18,400 households for at least one intervention. After duplicate removal and document checks, 15,920 households were verified. The monitoring dashboard recorded 12,600 households as having received at least one benefit. These counts describe different stages of the process: registered, verified and benefit-receiving. They are not three estimates of the same outcome.

Rooftop solar component

There were 4,800 solar applications across the two districts. Distribution companies had commissioned systems for 3,100 households by the reporting date. The remaining applications were not necessarily rejected: 1,050 were awaiting technical inspection, 420 were waiting for an applicant contribution, and 230 were held for documentation or address correction. A commissioned system is counted only after installation inspection; an approved application is counted earlier.

Rural access works

The pilot schedule listed 86 kilometres of rural access improvements. Engineers certified 62 kilometres as complete, while 14 kilometres were under construction and 10 kilometres had not started. The completed length is an engineering progress measure and does not by itself establish that every target household has improved market or health-service access.

Digital payments and exceptions

Benefit payments were routed through bank accounts and assisted service points.

Of the 12,600 households recorded as receiving a benefit, 1,180 experienced at least one failed or delayed transaction. The casebook does not say that all of these households permanently lost a benefit. Common exceptions were account mapping errors, inactive accounts, name mismatches and intermittent connectivity. District teams used a correction queue and a grievance desk, but the casebook does not provide a final resolution rate.

Time and target caveats

The pilot had a planning target of 25,000 registered households for 2025-26. That is a target, not a reported achievement. No final 2025-26 coverage, district ranking, ministerial assignment or audit finding is provided here. The two districts used the same dashboard, but their local implementation capacity and contractor schedules were not identical.

Interpretation note

When a question asks for "coverage," clarify whether it means registered, verified or benefit-receiving households. When it asks for "budget," clarify whether it means approved, released or spent funds. When it asks which district performed better, identify the metric first; the casebook does not provide a single composite performance score.